

PROJECT TIMELINE


WHERE ARE WE IN THE PROCESS?



Project Funding Approval. Ministry of Education and Child Care approves project. *[Project Agreement signed September 2024].*



Project Tender and Award: Early Works. Construction management contract awarded April 2026; subtrades awarded May 2026. *[Completed: May 2026]*



Project Design and Development. Awarded prime architectural services contract. Completed preliminary engagements with Pitt Meadows Secondary school community, Katzie First Nation, and the City of Pitt Meadows. Architects and consultants finalized the school schematic design and hosted an open house to gather additional public feedback. Architects will produce detailed construction drawings and specifications for the main building. Pre-tender approval from the Ministry of Infrastructure will be sought to proceed with construction. *[In progress: October 2024 - July 2026]*



Construction: Early Works. Construction process begins. Includes site preparation and construction of temporary parking. *[In progress: June 2026 - November 2026]*



Project Tender and Award: Main Building. Put the project out to tender, evaluate bids from construction companies, and award the project to the successful bidder. *[Anticipated: October 2026]*



Construction. Construction process begins. Includes building construction and landscaping. *[Anticipated: November 2026 - June 2029]*



New School Opens. *[Anticipated: September 2029]*



Old School Demolished and New Playfield Built. Current school facility is demolished, a new parking lot and playfield are built, and site development is completed. *[Anticipated: June 2029 - June 2030]*



Project Completion Report. *[Anticipated: August 2030]*